BIADA						T	T	Τ	T	T	T	T	T		T	T	T		T		T	
RAWAN COMPLEX		R5 BUILDING		22.9.24	29.9.24	6.10.24	13.10.24	20.10.24	27.10.24	3.11.24	10.11.24	17.11.24	24.11.24	1.12.24	8.12.24	15.12.24	22.12.24	29.12.24	5.1.25	12.1.25		26.1.25
ITEM		PROGRESS START	FINISH	25 26 27 28 29	30 1 2 3 4	5 6 7 8 9 10 11 1	2 13 14 15 16 17 18 1	9 20 21 22 23 24 25 2	6 27 28 29 30 31 1 2	3 4 5 6 7 8 9	9 10 11 12 13 14 15 16	17 18 19 20 21 22 2	3 24 25 26 27 28 29 3	1 2 3 4 5 6 7	8 9 10 11 12 13 14	15 16 17 18 19 20 2	1 22 23 24 25 26 27 28	29 30 31 1 2 3 4	5 6 7 8 9 10 11	12 13 14 15 16 17 18		CSP
RAWAN COMPLEX FINISHING	111	20.09.2024	09.01.2025																			
1. GROUP FINISHING PARTITION WALL	13	20.09.2024 DONE	03.10.2024																			
ELECTRICAL WORKS (1.GROUP)		DONE																				
		DONE																				
MECHANICAL WORKS (1. GROUP)		DONE																				
GYPSUM PLASTERING																						
CEMENT PLASTERING (INTERIOR)		DONE																				
CEMENT PLASTERING (EXTERIOR)		DONE																				
WATERPROOFING		DONE																				
MANTOLAMA		DONE																				
DECORATIVE		DONE																				
EXTERIOR PAINT		DONE																				
SCREED		DONE																				
CERAMIC		DONE																				
STAIRS MARBLE (Flooring)	13	20.09.2024	03.10.2024																			
SILL MARBLE		DONE																				
2. GROUP FINISHING	113	18.09.2024	09.01.2025																			
GYPSUM BOARD		DONE																				
WALL And CEILING SATEN		DONE																				
EMERY-PAINT 1		DONE																				
ENTRY DOORS APARTMENTS	10	18.09.2024	28.09.2024																			
ALUMINUM WINDOWS and DOORS	20	21.09.2024	11.10.2024																			
STAIRS HANDRAIL	18	10.10.2024	28.10.2024																			
ELECTRICAL ARMATURE	25	20.09.2024	15.10.2024																			
VITRIFIED	28	09.11.2024	07.12.2024																			
KITCHEN COUNTER	40	20.10.2024	29.11.2024																			
SHOWER GLASS	20	23.11.2024	13.12.2024																			
LAMINATE and SKIRTING	35	20.10.2024	24.11.2024																			
INTERIOR DOORS APARTMENTS	40	05.11.2024	15.12.2024																			
INTERIOR PAINT 2	25	25.11.2024	20.12.2024																			
FINISHING CLEANING	30	10.12.2024	09.01.2025																			

BIADA					22.9.24	29.9.24	6.10.	24 13	10.24	20.10.24	27.10.24	3.11.24	10.11.24	17.11.24	24.11.24	1.12.24	8.12.24	15.12.24	22.12.24	29.12.24	5.1.25	12.1.25	19.1.25	26.1.25
RAWAN COMPLEX		R8 BUI	ILDING		omt m	er al tre	Cmt Sal	ort Comt	out The	or ar	n d d d d d d d d d d d d d d d d d d d	on and the control of	Out of ou	Sal Sal	Sal Sal	Sal Saz	Sar trace	n a zt c c c c c c c c c c c c c c c c c c	um car tz z	Oum Sar	Sar Cum Cmt	Sal Cum Cmt	mt me ar at a	Sal trace
ITEM RAWAN COMPLEX FINISHING	TIME 124	PROGRESS 28	START .09.2024	FINISH 30.01.2025	25 26 27 28	29 30 1 2 3 4	5 6 7 8 9	10 11 12 13 14 15	16 17 18 19	20 21 22 23 24 25 26	6 27 28 29 30 31 1	2 3 4 5 6 7 8 9	9 10 11 12 13 14 15 16	17 18 19 20 21 22 23	24 25 26 27 28 29 3	0 1 2 3 4 5 6	7 8 9 10 11 12 13 1	4 15 16 17 18 19 20 2	1 22 23 24 25 26 27 2	8 29 30 31 1 2 3 4	5 6 7 8 9 10 11	12 13 14 15 16 17 18	19 20 21 22 23 24 29	
1. GROUP FINISHING	20		.09.2024	18.10.2024																				
PARTITION WALL		DC	NE																					
ELECTRICAL WORKS (1.GROUP)		DC	DNE																					
MECHANICAL WORKS (1. GROUP)		DC	ONE																					
GYPSUM PLASTERING		DC	ONE																					
CEMENT PLASTERING (INTERIOR)		DC	ONE																					
CEMENT PLASTERING (EXTERIOR)		DC	ONE																					
WATERPROOFING		DC	DNE																					
MANTOLAMA		DC	ONE																					
DECORATIVE		DC	ONE																					
EXTERIOR PAINT		DC	DNE																					
SCREED		DC	DNE																					
CERAMIC	20	28	.09.2024	18.10.2024																				
STAIRS MARBLE (Flooring)	15	01	.10.2024	16.10.2024																				
SILL MARBLE		DC	DNE																					
2. GROUP FINISHING	127	25	.09.2024	30.01.2025																				
GYPSUM BOARD		DC	ONE																					
WALL AND CEILING SATEN		DC	ONE																					
EMERY-PAINT 1	15	25	.09.2024	10.10.2024																				
ENTRY DOORS APARTMENTS	10	01	.10.2024	11.10.2024																				
ALUMINUM WINDOWS and DOORS	20	10	.10.2024	30.10.2024																				
STAIRS HANDRAIL	18	20	.10.2024	07.11.2024																				
ELECTRICAL ARMATURE	25	10	.10.2024	04.11.2024																				
VITRIFIED	28	25	.11.2024	23.12.2024																				
KITCHEN COUNTER	40	10	.11.2024	20.12.2024																				
SHOWER GLASS	20	10	.12.2024	30.12.2024																				
LAMINATE and SKIRTING	35	05	.11.2024	10.12.2024																				
INTERIOR DOORS APARTMENTS	40	05	.12.2024	14.01.2025																				
INTERIOR PAINT 2	25	25	.12.2024	19.01.2025																				
FINISHING CLEANING	27	03	.01.2025	30.01.2025																				